			Original Budget								Any challenges identified that is resulting in		
Project description		Locations	R'000	R'000	R'000	SDBIP / YTD budget	Variance R'000	Variance %	Status of the project	At what stage is each project currently	delays?	What measures are in place to remedy the existing challenges.	Responsible (
Vorcester : Material Recovery Facility (MIG Counter funding)	50101002651	Town: Worcester. Wards: 5, 6,7, 8, 9, 10, 11, 12, 13, 14, 15, 16, 17, 18	16,979,604	16,979,604	14,022,195	11,036,740	-2,957,409	-17	4 Construction commenced on 28 May 2019. Completion towards end of January 2020.	Construction	None to date.	N/A	Mr Steyn
TRANSHEX - Water Reticulation	50101002581	Town: Worcester. Wards: 18	15,000,000	15,000,000	15,887,313	9,750,000	887,313	5.	9 Construction	Construction	None to date.	N/A	Mr Steyn
RANSHEX - Sewer Reticulation	50101002601	Town: Worcester. Wards: 18	15,000,000	15,000,000	15,887,313	9,750,000	887,313	5.	9 Construction	Construction	None to date.	N/A	Mr Steyr
TRANSHEX - Roads	50101002761	Town: Worcester. Wards: 18	15,000,000	15,000,000	21,906,532	9,750,000	6,906,532	46	0 Construction	Construction	None to date.	N/A	Mr Stey
TRANSHEX - Stormwater	50101002921	Town: Worcester. Wards: 18	15,000,000	15,000,000	15,887,313	9,750,000	887,313	5.	9 Construction	Construction	None to date.	N/A	Mr Stey
Pre-loads Reservoir	50102154361	Town: Worcester. Wards: 5, 6,7, 8, 9, 10, 11, 12, 13, 14, 15, 16, 17, 18	10,652,819	10,652,819	15,835	5,965,581	-10,636,984	-99	9 BID BV 816/2019 Profesional Services for the Construction of 20 ML Reservoir at Pre Loads	Advertized 6 December 2019	Time period for design and construction phase.	Fast track of procurement process, if posible.	Mr Stey
Franshex : Electrical Reticulation	50101002531	Town: Worcester. Wards: 18	10,000,000	10,000,000	1,595,990	6,500,000	-8,404,010	-84	0 Tender BV 852/2019 awarded to V E Recticulation on 21 February 2020	Tender awarded	N/A	N/A	Mr Ben
De Doorns Water Purification Works : Augmentation of DAF Unit	50101003571	Town: Worcester. Wards: 2 , 3,4	7,108,259	0		0	0		Draft specifications for the appointment of Consulting Engineers for the design and contract administration.	Specifications	Time period for design and construction phase.	Fast track of procurement process, if posible.	Mr Steyr
weletemba - New Swimming Bath	50101004421	Town: Worcester. Wards: 8, 16-18	7,056,205	0		0	0		BID BV 774/2019 Profesional Services for the Construction of Swimming Pool at Zweletemba	Advertized 6 December 2019	Time period for design and construction phase.	Fast track of procurement process, if posible.	Mr Steyr
sselen Park - Replacement of fence perimeter	50101004531	Town: All Wards: 1 to 21	4,320,000	35,010	35,010	35,010	0		Planning phase completed done by the Consultant that was appointed, Delta Built Environment Consultants. The contruction process was advertised closing date was 19 July 2019.	The BEC is scheduled for 10 September 2019 and the BAC for 13 September 2019.	Project cancelled due to shortage of funding. Still waiting on feedback from CIDB to readvertise as soon as possible.	Project cancelled due to shortage of funding. Still waiting on feedback from CIDB to readvertise as soon as possible.	Mr Pier
			116.116.887	97.667.433	85,237,500	62,537,331	-12,429,933.49	12	7	•	•	•	7

Project status: If the project is in the SCM process of being procured. Please state in which stage (planning, specification, advertising, etc)