




BREEDE VALLEY
MUNICIPALITY - MUNISIPALITEIT - UMASIPALA

Performance Report 3rd Quarter January - March 2019



**QUARTER THREE (1 January 2019 – 31 March 2019) PERFORMANCE ASSESSMENT AGAINST THE
PERFORMANCE INDICATORS SET IN THE APPROVED TOP-LAYER SDBIP FOR 2018/2019**

According to Section 52(d) of the MFMA, the Mayor must, submit a report to the Council on the implementation of the budget and the financial state of affairs of the Municipality.


Effective in-year reporting provides municipal management with an opportunity to analyse performance and address shortcomings and improve internal controls and service delivery.

**OVERALL ACTUAL PERFORMANCE OF INDICATORS FOR THE 3RD QUARTER 1 JANUARY 2018 TO 31
MARCH 2019**


Top Layer SDBIP Report

*Report drawn on 12 April 2019 at 08:09
for the month of March 2019.*

Breeede Valley Municipality



Strategic Objective



| | |
|--|--|
| <p>Assure a sustainable future through sound financial management, continuous revenue growth corporate governance and risk management practices</p> | <p>To provide and maintain basic services and ensure social upliftment of the Breede Valley community</p> |
| KPI Not Met | - |
| KPI Almost Met | - |
| KPI Met | <u>1 (100.00%)</u> |
| KPI Well Met | <u>1 (14.29%)</u> |
| KPI Extremely Well Met | <u>5 (71.43%)</u> |
| Total: | 1 (12.50%) |
| Total: | 7 (87.50%) |

| Category | Colour | Explanation |
|-------------------------|--------|-----------------------------|
| KPIs not met | | 0% >= Actual/Target < 75% |
| KPIs almost met | | 75% >= Actual/Target < 100% |
| KPIs met | | Actual/Target = 100% |
| KPIs well met | | 100% > Actual/Target < 150% |
| KPIs extremely well met | | Actual/Target >= 150% |

**ACTUAL PERFORMANCE PER STRATEGIC OBJECTIVE OF INDICATORS FOR THE 3RD QUARTER
ENDING 31 MARCH 2019**

Detailed below is the unaudited Top-layer SDBIP for the 3rd quarter 1 January 2019 to 31 March 2019 which measures the municipality's overall performance per strategic objective. In addition, the tables include the corrective measures indicated for targets not achieved.

8 KPIs out of a total of 55 KPIs were measured, with targets due at 31 March 2019. A total of 8 (100%) KPI'S were achieved for the period 1 January 2019 to 31 March 2019 (3rd quarter). Of these, 2 (25%) KPI were met, 1 (12.50%) KPI's were well met, 5 (62.50%) KPI's were extremely well met.

Breede Valley Municipality

SDBIP 2018/2019: Top Layer SDBIP Report

Assure a sustainable future through sound financial management, continuous revenue growth corporate governance and risk management practices

| Ref | Directorate | KPI | Unit of Measurement | Wards | Baseline | Quarter 3 | | | Departmental Corrective Measures | | | | | | | | | | | | | | | | | |
|--|--------------------|---|--|-------|----------|-----------|--------|---|---|----|-----------------------------|-------------|---|----------------------------|----------------|---|---------------------------------------|---------|---|--|--------------|---|---|--------------------|---|-----------------------------|
| | | | | | | Target | Actual | R | | | | | | | | | | | | | | | | | | |
| TL27 | Financial Services | Review the MGRO Clean Audit Plan and submit to the Municipal Manager by 31 January 2019 | Letter signed off by the Municipal Manager that MGRO Clean Audit Plan was reviewed and submitted | All | | 1 | 1 | R | [D354] CFO: Plan was reviewed and submitted to MM. (March 2019) | | | | | | | | | | | | | | | | | |
| Summary of Results: Assure a sustainable future through sound financial management, continuous revenue growth corporate governance and risk management practices | | | | | | | | | | | | | | | | | | | | | | | | | | |
| <p>KPI Not Yet Measured KPIs with no targets or actuals in the selected period.</p> <table> <tr> <td>KPI Not Met</td> <td>0%</td> <td><= Actual/Target <= 74.599%</td> </tr> <tr> <td>KPI Net Met</td> <td>1</td> <td>= Actual/Target <= 99.999%</td> </tr> <tr> <td>KPI Almost Met</td> <td>0</td> <td>> 75.000% <= Actual/Target <= 99.999%</td> </tr> <tr> <td>KPI Met</td> <td>0</td> <td>Actual meets Target (Actual/Target = 100%)</td> </tr> <tr> <td>KPI Well Met</td> <td>0</td> <td>> 100.000% <= Actual/Target <= 149.999%</td> </tr> <tr> <td>KPI Extremely Well</td> <td>0</td> <td>> 150.000% <= Actual/Target</td> </tr> </table> <p>Total KPIs 14</p> | | | | | | | | | KPI Not Met | 0% | <= Actual/Target <= 74.599% | KPI Net Met | 1 | = Actual/Target <= 99.999% | KPI Almost Met | 0 | > 75.000% <= Actual/Target <= 99.999% | KPI Met | 0 | Actual meets Target (Actual/Target = 100%) | KPI Well Met | 0 | > 100.000% <= Actual/Target <= 149.999% | KPI Extremely Well | 0 | > 150.000% <= Actual/Target |
| KPI Not Met | 0% | <= Actual/Target <= 74.599% | | | | | | | | | | | | | | | | | | | | | | | | |
| KPI Net Met | 1 | = Actual/Target <= 99.999% | | | | | | | | | | | | | | | | | | | | | | | | |
| KPI Almost Met | 0 | > 75.000% <= Actual/Target <= 99.999% | | | | | | | | | | | | | | | | | | | | | | | | |
| KPI Met | 0 | Actual meets Target (Actual/Target = 100%) | | | | | | | | | | | | | | | | | | | | | | | | |
| KPI Well Met | 0 | > 100.000% <= Actual/Target <= 149.999% | | | | | | | | | | | | | | | | | | | | | | | | |
| KPI Extremely Well | 0 | > 150.000% <= Actual/Target | | | | | | | | | | | | | | | | | | | | | | | | |
| To provide and maintain basic services and ensure social upliftment of the Breede Valley community | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Ref | Directorate | KPI | Unit of Measurement | Wards | Baseline | Target | Actual | R | Departmental Corrective Measures | | | | | | | | | | | | | | | | | |
| T11 | Community Services | Spend 95% of the project budget approved for the upgrade of the Waterlool Library by 30 June 2019 (Actual project expenditure)/(Total project budget)X100 | % of the project budget spent | 12 | 13.83 | 0% | 44.42% | E | [D277] Director: Community Services: The contractor started working on site on 7 January 2019. A site meeting was held on 28 January 2019. The contractor indicated that the completion date can be indicated as 31 May 2019. The architects still pointed out problem areas that need attention. Payment certificate 9 was paid in January and payment certificate 10 was submitted to supply chain on 30 January 2019. Mr David Lebelo from the department of Arts and Culture visited the site on 29 January 2019 and will be forwarding concerns to Ms Ethne Waters. (January 2019) | | | | | | | | | | | | | | | | | |
| | | | | | | | | | [D277] Director: Community Services: A site meeting was held on 22 February 2019. Mr David Lebelo requested penalties to be imposed on the contractor due to non compliance. The client, Breedie Valley Municipality, in consultation with Mr Pieter Hugo (Provincial library Service), decided to give the contractor one more opportunity to rectify the situation. The project management team requested extension of payment due to the prolonged construction period. The contractor was requested to apply for further extension of the project and it was indicated that the project must be completed by the end of May 2019. (The architects indicated quite a few technical problem areas that need to be attended to urgently by the contractor) | | | | | | | | | | | | | | | | | |
| | | | | | | | | | [D277] Director: Community Services: Macho Construction appointed a new project manager on site - Mr Enrique Vina. Mr Vina will manage the project until completion. A site meeting was held on 14 March 2019 and technical problems were afterwards highlighted and provided by Mr Willem Maas (Architect). The contractor is currently giving attention to problem areas. Mr Carel Costzer visited the site on 20 March 2019 and issued a request for a further payment to Macho Construction. The new project manager provided a request for extension until 27 May 2019 and submitted a new construction program. (March 2019) | | | | | | | | | | | | | | | | | |

| Ref | Directorate | KPI | Unit of Measurement | Wards | Baseline | Quarter 3 | | | Quarter 4 |
|------|--------------------|--|---|-------|---|-----------|--------|-----|---|
| | | | | | | Target | Actual | R | |
| TL40 | Technical Services | Achieve 95% average water quality level as measured per SANS 241 criteria during the 2018/19 financial year | % water quality level per quarter | All | 95% | 95% | 97.37% | G2 | [D429] Director: Technical Services: samples taken shows good quality of water [January 2019] [D429] Director: Technical Services: Drinking water comply to SANS241 [February 2019] [D429] Director: Technical Services: water quality Complies to SANS 241 [March 2019] |
| TL41 | Technical Services | Develop a 3rd Generation Integrated Waste Management Plan and submit to Council for approval by 30 June 2019 | Plan developed and submitted to Council by 30 June 2019 | All | New key performance indicator for 2018/19. No comparative audited results available | 0 | 0 | N/A | [D430] Director: Technical Services: Develop a 3rd Generation Integrated Waste Management Plan and submit to Council for approval by 30 June 2019 [January 2019] |
| TL43 | Technical Services | Extend recycling at point of waste generation to the De Doorns wards by 30 June 2019 | Number of wards recycling extended to | All | New key performance indicator for 2018/19. No comparative audited results available | 0 | 0 | N/A | [D432] Director: Technical Services: Recycling to be rolled out in De Doorns. [January 2019] |
| TL45 | Technical Services | Review 5 year Water Service Development Plan (WSDP) and submit to MayCo for approval by 31 March 2019 | Reviewed WSDP submitted by 31 March 2019 | All | Continuation of a program from 2016/17 | 1 | 1 | G | [D434] Director: Technical Services: Item was at Council meeting as part of the IDP process [March 2019] |
| TL46 | Technical Services | Complete the project for the replacement of water pipes by 30 June 2019 | Project completed | All | Continuation of a program from 2015/16 | 0 | 1 | B | [D435] Director: Technical Services: Tender BV721/2018 has been awarded to Tuboseal Services (Pty) Ltd for the replacement of water pipes in de Doorns. Construction has started. The pipe in Malherbe street has been replaced. Physical completion is 35%. [January 2019] [D435] Director: Technical Services: Tender BV721/2018 has been awarded to Tuboseal Services (Pty) Ltd for the replacement of water pipes in de Doorns. Construction has been completed and practical completion certificate has been issued on 21 February 2019. [February 2019] |
| TL47 | Technical Services | Complete the project for the replacement of sewerage pipes by 30 June 2019 | Project completed | All | Continuation of a program from 2015/16 | 0 | 0 | N/A | [D436] Director: Technical Services: Complete the project for the replacement of sewerage pipes by 30 June 2019. BV 684: SEWER REPLACEMENT THROUGH TRENCHLESS TECHNOLOGY [CURED-IN-PLACE-PIPE (CIPP)] IN ROODEWAL AND ZWELTHEMBA, WORCESTER HAS BEEN COMPLETED PRACTICAL COMPLETION HAS BEEN GIVEN TO BV 691: SEWER REPLACEMENT IN ROODEWAL AND ZWELTHEMBA, WORCESTER [January 2019] [D436] Director: Technical Services: Complete the project for the replacement of sewerage pipes by 30 June 2019. BV 684: SEWER REPLACEMENT THROUGH TRENCHLESS TECHNOLOGY [CURED-IN-PLACE-PIPE (CIPP)] IN ROODEWAL AND ZWELTHEMBA, WORCESTER HAS BEEN COMPLETED PRACTICAL COMPLETION HAS BEEN GIVEN TO BV 691: SEWER REPLACEMENT IN ROODEWAL AND ZWELTHEMBA, WORCESTER [February 2019] |

| Ref | Directorate | KPI | Unit of Measurement | Wards | Baseline | Target | Actual | R | Quarter 3 | Departmental SBPIP Comments |
|---|--------------------|---|---|-------|---|--------|--------|-----|--|--|
| | | | | | | | | | Actual | R |
| Departmental Corrective Measures | | | | | | | | | | |
| T148 | Technical Services | Complete lagring 20 ML reservoir & Transfix development by 30 June 2019 | Project completed | 10-18 | New key performance indicator for | 0 | 0 | N/A | [D437] Director: Technical Services: Progress currently is 65 % completed. Work in progress. | |
| T149 | Technical Services | Complete the construction of the Transfix sewer pump station and rising main by 30 June 2019 | Project completed | 10-18 | Roll-over project of 2018/19 | 0 | 0 | N/A | [D437] Director: Technical Services: Progress currently is 65 % completed. Work in progress. | |
| T150 | Technical Services | Achieve 90% of capital budget spent on the replacement of sewerage pipe by 30 June 2019 | % of capital budget spent | All | Roll-over project from 2016/17 | 0 | 0 | N/A | [D438] Director: Technical Services: Progress currently is 98 % completed. Work in progress. | |
| T151 | Technical Services | 80% of sewerage samples comply with effluent standard during the 2018/19 financial year (Number of sewerage samples that comply with SANs/Number of sewerage samples tested) x100 | % of sewerage samples compliant | All | 80% | 0% | 81.37% | \$ | [D440] Director: Technical Services: high toxic load and grease at Doorms. Low alkalinity sewer at Worcester WWTP [January 2019] | [D440] Director: Technical Services: Dose with extra lime / bicarbonate of soda. [January 2019] |
| T152 | Technical Services | Spend 50% of the electricity capital budget by 30 June 2019 ((total actual capital project expenditure/total capital project budget) x 100) | % of the electricity capital project budget spent | All | 90% | 0% | 41% | \$ | [D441] Director: Technical Services: Spend 42.00% of the electricity capital budget by 31 January 2019 (total actual capital project expenditure/total capital project budget) x 100) [January 2019] | [D441] Director: Technical Services: overall quality comply to standards [February 2019] |
| T153 | Technical Services | Spend 50% of the electricity maintenance budget by 30 June 2019 ((total actual maintenance expenditure/total maintenance budget) x 100) | % of the electricity maintenance budget spent | All | 90% | 0% | 57% | \$ | [D442] Director: Technical Services: Spend 45.25% of the electricity maintenance budget by 31 January 2018 ((total actual maintenance expenditure/total maintenance budget) x 100) [January 2019] | [D442] Director: Technical Services: Expenditure to be increased. [January 2019] |
| T154 | Technical Services | Achieve 90% of capital budget spent on the resurfacing of roads by 30 June 2019 | % of capital budget spent | All | New key performance indicator for 2018/19. No comparative audited results available | 0% | 0% | N/A | [D443] Director: Technical Services: Bid BY 75/5/2019 will close 1 March 2019. Anticipated commencement date May 2019. [January 2019] | [D443] Director: Technical Services: Bid BY 75/5/2019 closed 1 March 2019. Anticipated commencement date May 2019. [February 2019] |

Summary of results: To provide and maintain basic services and ensure social upliftment of the Breede Valley community


Summary of Results

RECOMMENDATION


3rd quarter Top-layer SDBIP is recommended to the executive Mayor that:

- a) The Quarterly Performance Report for the period 1 January 2019 – 31 March 2019 be noted;
- b) That Council takes note of the 3rd Quarter Performance Report.

Yours faithfully



A. Steyn
EXECUTIVE/MAYOR



C. Malgas
MANAGER: IDP/PMS