| Top 10 Capital Projects till 28 February 2022 | | | | | | | | | | | | |
|---|-------------|---|--------------------------|--------------------------|--------------------------|--------------------|----------------|------------|--|---|--|---|
| Project description | | Locations | Original Budget R'000 | Adjusted budget R'000 | YTD Expenditure R'000 | SDBIP / YTD budget | Variance R'000 | Variance % | Status of the project | At what stage is each project currently | Any challenges identified that is resulting in delays? | What measures are in place to remedy the existing challenges. |
| Transhex: Electrical Reticulation | 50101000041 | Town: Worcester. Wards: 18 | 21,000,000 | 21,000,000 | 1,404,986 | 8,000,000 | -19,595,014 | | Bid BV899/2021 . Bid currently in objection phase. | Procurement | None | N/A |
| Resealing of Municipal Roads - Worcester | 50101000451 | Town: Worcester. Wards:5, 6,7, 8, 9, 10, 11, 12, 13, 14, 15, 16, 17, 18, 21 | 25,776,248 | 0 | | 0 | 0 | #VALUE | Bid BV 916/2021 Resurfacing of Municipal roads for the Period ending 30 June 2024, awarded to Rorisang 4th of January 2022. Anticipated commencement of Works March 2022. | Construction | None | N/A |
| Zwelethemba - New Swimming Pool | 50101001271 | Town: Worcester. Wards: 8, 16, 17, 18 | 15,500,000 | 15,500,000 | 15,485,279 | 15,500,000 | -14,721 | -0. | Contract BV 825/2021: Construction of swimming pool facility at Zweletemba awarded to Murray & Dickson (Pty) Ltd. Practical Completion 24th of February 2022. | Completed | None | N/A |
| Erosion Protection of Hex River : Phase 2 | 50101000521 | Town: Worcester. Wards: 8, 16, 17, 18 | 3,150,000 | 7,828,081 | 7,575,138 | 5,509,977 | -252,943 | -3 | Contract BV 913/2021: Erosion Protection at Hex River, Zweletemba: Phase 1, awarded to Martin & East (Pty) Ltd. Certificate of Completion issued 24 January 2022. | Completed | None | N/A |
| Rawsonville : Extension of WwTW (0,24 MI/day) | 50101000411 | Town: Rawsonville Wards: 19,20 | 6,293,742 | 6,296,742 | 1,112,291 | 3,296,742 | -5,184,451 | -82. | Bids BV 915/2021 (Civils & Structural) & BV 926/2021 (Mech & Elec) Upgrading of Rawsonville WwTW, awarded to Civils 2000 (Pty) Ltd and Lekratec (Pty) Ltd, respectively. Anticipated commencement date March 2022. | Construction | HIGH COURT APPLICATION - RODPAUL CONSTRUC | N/A |
| Upgrading of gravel roads : Ward 12 | 50102150051 | Town: Worcester. Wards:12 | | 6,250,157 | 6,250,157 | 6,250,157 | 0 | #VALUE | Contract BV 823/2021: Upgrading of gravel roads at Avian Park, awarded to JVZ Construction (Pty) Ltd. Anticipated commencement date 16 August 2021, completion period 20 weeks, completion toward end of June 2022 (Amended Contract). | Construction | None | N/A |
| Traffic Circles: (High and Louis Lange) | 50101001171 | Town: Worcester. Wards: 8 | 6,000,000 | 500,000 | 134,363 | 0 | -365,638 | | Bid BV 929/2021: Professional Services for the construction of traffic circle at High and Louis Lange Streets, awarded to Element Consulting Engineers. Construction Tender BV 952/2022 to be advertized April 2022. Closing date of tender May 2022. Anticipated commencement date of construction July/ August 2022. | Procurement | None | N/A |
| Altona new Electrical Substation | 50101000091 | Town: Worcester. Wards: 12 | 6,000,000 | 8,800,000 | 8,789,216 | 5,800,000 | -10,784 | | Bid BV900/2021 awarded. Construction phase. Anticipated completion October 2022. | Construction | None | N/A |
| Esselen Park : Replacement of fence perimeter | 50101001301 | Town: Worcester. Wards: 9 | 6,000,000 | 300,000 | | 500,000 | -300,000 | -100.0 | Tender in proses. Tender were advertise Friday 30 July 2021. | Advertising | None | N/A |
| Refurbishment of electrical system | 50101003361 | Town: All Wards: 1 to 21 | 4,500,000 | 2,259,135 | 1,172,840 | 1,506,088 | -1,086,295 | -48. | Tender in the planning proses. | Planning | None | N/A |
| itals | | | 94,219,990 | 68,734,115 | 41,924,270 | 46,362,964 | -26,809,844.87 | -39. | | | | <u>. </u> |

Project status: If the project is in the SCM process of being procured. Please state in which stage (planning, specification, advertising, etc)